

GOVERNMENT OF TELANGANA
A B S T R A C T

Municipal Administration and Urban Development Department – IHSDP – Mahabubnagar Municipality – Revised Administrative sanction for Rs.1325.79 lakhs and to close the contract of agency – Accorded – Orders – Issued.

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (UBS) DEPARTMENT

G.O.RT.No. 862

Dated: 19/12/2016
Read the following:

1. G.O.Rt.No.670, MA & UD (UBS) Department, dated 12.05.2008.
2. Representation of APR Projects Pvt.Ltd. No.APR/CO/MBNR/2014-15/415, dated 04.11.2014.
3. From CE(PH), Lr.No.3/ASE//T4/MBNR Mplty/2014, dated 20.11.2014.
4. Govt.Memo No.5780/UBS/2014, dated 23.02.2015.
5. From CE(PH), Lr.No.3/ASE//T4/MBNR Mplty/2014, dated 19.03.2015 & 08.04.2015.
6. Govt.Memo No.5780/UBS/2014, dated 12.05.2015.
7. From CE(PH), Lr.No.3/ASE//T4/MBNR Mplty/2014, dated 06.06.2015.

<>0<>

ORDER:

In the G.O. 1st read above, orders were issued according administrative sanction for Rs.1635.29 lakhs for providing infrastructure facilities at slums at Mahabubnagar Municipality under IHSDP scheme with the following method of funding:

Sl.No.	Description	Amount Rs. In lakhs
1.	G.O.I Share	1083.20
2.	G.O.A.P. share	135.40
3.	ULB share including in admissible amount	416.69
	Total:	1635.29

2. The Chief Engineer, (Public Health), Hyderabad informed that the work was entrusted to M/s APR Projects Pvt. Ltd., to complete the work within (9) months from the date of agreement and agency completed components of C.C.Roads, C.C.Drains and laying of HDPE Pipelines as per the agreement quantity. The ULB has handed over only 1 clear site construction of CUCs with in agreement period and the ULB identified 4 Nos. of sites after agreement period for construction against 7 No. of CUCs intended. The agency requested to close the contract to the extent of the work done as they are not willing to take up additional sites with the old rates and pay the final bill along with price adjustment charges. The Municipal Council of Mahaboobnagar has informed that as the site at the locality, where Community Utility Centres, are proposed under this scheme are not available for construction of CUCs, the ULB is not in position to meet additional finance budget to carry additional works. The Chief Engineer, (PH), Hyderabad, keeping in view the above position has submitted proposal for according revised Administrative sanction for Rs.1325.79 lakhs in respect of Mahaboobnagar Municipality duly including the price adjustment of Steel, Cement and POL which is less than (-) 18.92% less than the revised administrative sanction already accorded earlier and also requested to close the contract of the agency to the extent of work done.

Contd...2...

3. The Government after careful examination of the proposal hereby accord revised administrative sanction for Rs. 1325.79 lakhs in respect of Mahaboobnagar under IHSDP Scheme with the following funding pattern which is (-)18.92% less than the original sanction of Rs.1635.29 lakhs with the following method of funding.

(Rs. In lakhs)

Sl.No.	Funding Agency	As per original administrative sanction	Revised administrative sanction now issued
1.	G.O.I.	1083.20	949.47
2.	G.O.T.S.	135.40	182.27
3.	ULB	416.69	194.05
	Total:	1635.29	1325.79

4. The Government also accord permission to Engineer-in-Chief (Public Health), Telangana, Hyderabad to close the contract of agency to the extent of work done.

5. The Engineer-in-Chief (PH), Hyderabad / The Managing Director, TUFIDC, Hyderabad shall take action accordingly.

6. This order issues with the concurrence of Finance Department vide their U.O.No.840/10/WP/A2/15, dated 19.02.2015.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

NAVIN MITTAL
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief (Public Health), Hyderabad.
The Managing Director, TUFIDC, Hyderabad.
Copy to:
The Director of Municipal Administration, Hyderabad
The Municipal Commissioner, Mahabubnagar Municipality
The O.S.D. to Hon'ble M(MA).
The P.S. to Secretary to Government, MA & UD Department.
Sc

//FORWARDED BY ORDER//

ASSISTANT DIRECTOR